GO TO THE <u>NEXT</u> SPACE SHUTTLE STATUS REPORT

```
KENNEDY SPACE CENTER SPACE SHUTTLE STATUS REPORT
MONDAY, OCTOBER 24, 1994 (11:18 AM EDT)
MISSION: <u>STS-66</u> -- ATLAS-3/CRISTA-SPAS
VEHICLE: Atlantis/OV-104
ORBITAL ALTITUDE: 189 sm
LOCATION: Pad 39B
INCLINATION: 57 degrees
LAUNCH DATE: Nov. 3
CREW SIZE: 6
LAUNCH TIME: 11:56 a.m. EST
LAUNCH WINDOW: 1 hour/2 minutes
KSC LANDING DATE/TIME: Nov. 14/7:42 a.m.
MISSION DURATION: 10 days/20 hours
IN WORK TODAY:
  Begin aft engine compartment close-outs
  Orbiter mid-body umbilical leak checks
WORK COMPLETED:
  Load hypergolic fuels
  Hot fire three auxiliary power units
  Helium signature test
  Water spray boiler inspections
  Open payload bay doors
WORK SCHEDULED:
  Install and check-out contingency space suits (Tuesday)
  Ordnance Installation (Wednesday)
  Pressurize hypergolic reactant tanks (Wednesday)
  Purge external tank (Thursday)
MISSION: <a href="STS-63">STS-63</a> -- MIR RENDEZVOUS, SPARTAN and SPACEHAB-3
VEHICLE: Discovery/OV-103
ORBITAL ALTITUDE: 196 sm
LOCATION: OPF bay 2
INCLINATION: 51.60 degrees
TARGET LAUNCH PERIOD: early February
CREW SIZE: 6
APPROX. LAUNCH TIME: very early morning KSC
LANDING DATE/TIME: TBD
LAUNCH WINDOW: 5 minutes
MISSION DURATION: 8 days/4 hours
IN WORK TODAY:
  Preparations to off-load hypergolic fuels
  Ammonia servicing
  Functional checks of the orbital maneuvering system
  Stack solid rocket boosters in Vehicle Assembly Building
WORK SCHEDULED:
  Install drag chute
  Off-load residual hypergolic fuels
WORK COMPLETED:
  Remove forward reaction control system
  Hydraulic operations
  Remove space shuttle main engines and heatshields
MISSION: <u>STS-67</u> -- ASTRO-2
VEHICLE: Endeavour/OV-105
ORBITAL ALTITUDE: 218 sm
LOCATION: OPF bay 1
INCLINATION: 28.45 degrees
TARGET LAUNCH PERIOD: late February
CREW SIZE: 7
APPROX. LAUNCH TIME: very early morning KSC
LANDING DATE/TIME: TBD
LAUNCH WINDOW: 2 hours/3 minutes
MISSION DURATION: 13 D/14H
IN WORK TODAY:
  Gain access to the aft engine compartment
  Remove water spray boiler no. 3.
  Post-mission inspections
  Preparations to open payload bay doors
  Remove tailcone
WORK SCHEDULED:
  Open payload bay doors
  Remove main engine heatshields
  Remove STS-68 payloads
WORK COMPLETED:
  Roll from Shuttle Landing Facility to Orbiter Processing Facility bay 1
```